

LEGEND

- XX — PROPOSED CONTOUR
- XX — EXISTING CONTOUR
- PROPOSED STORM SEWER
- SF — SILT FENCE
- CONSTRUCTION ENTRANCE
- FILL AREA

NORTH

30 0 30

1 inch = 30 ft.

EROSION CONTROL NOTES:

A. THE CONTRACTOR SHALL COMPLY WITH THE EROSION CONTROL PROCEDURES SET FORTH ON THESE PLANS AND IN THE SPECIFICATIONS. ALL EROSION CONTROL EFFORTS SHALL BE CONSIDERED INCIDENTAL TO THE PROJECT. THIS INCLUDES REMOVAL OF ACCUMULATED SEDIMENT.

B. IF SEDIMENT IS TRACKED ON PUBLIC AREAS, THE CONTRACTOR IS RESPONSIBLE FOR REMOVING SEDIMENT IMMEDIATELY. THIS ITEM WILL BE STRICTLY ENFORCED.

C. WHEN EROSION CONTROL DEVICES ARE CLEANED OUT, SEDIMENT MUST EITHER BE DISTRIBUTED OVER THE SITE OR PLACED UPSTREAM OF THE STRUCTURE. SEDIMENT MUST NEVER BE PLACED DOWNSTREAM OF THE STRUCTURE.

D. THE CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY EROSION CONTROL DEVICES AS SHOWN ON THE DRAWINGS UNTIL THE SITE IS STABILIZED.

E. THE GENERAL CONTRACTOR SHALL BE RESPONSIBLE FOR CONSTRUCTION AND MAINTENANCE OF ALL EROSION CONTROL DEVICES. ANY CONSTRUCTION OR MAINTENANCE ISSUES REGARDING EROSION CONTROL METHODS WILL BE DIRECTED TO THE GENERAL CONTRACTOR. THE GENERAL CONTRACTOR WILL HAVE 24 HOURS AFTER NOTIFICATION TO REMEDY ANY ITEMS THAT ARE ADDRESSED.

F. THE CONTRACTOR IS SOLELY RESPONSIBLE FOR EROSION CONTROL. THE CONTRACTOR SHALL MAINTAIN ALL EXISTING STREETS OPEN TO TRAFFIC AND THEY SHALL BE KEPT CLEAN AND FREE OF SILT AND MUD AT ALL TIMES. ALL DISTURBED AREAS SHALL BE SEEDED ONCE FINAL GRADE HAS BEEN ESTABLISHED.

G. THE CONTRACTOR SHALL FURNISH WATER FOR DUST CONTROL AND COMPACTION PURPOSES. THE CONTRACTOR IS SOLELY RESPONSIBLE FOR MAINTAINING DUST CONTROL. THE WATER SUPPLY AND DISTRIBUTION SHALL BE SUFFICIENT TO APPLY THE AMOUNT OF WATER WITHIN THE TIME INTERVAL NECESSARY TO ENSURE THAT THE AMOUNT OF DUST OR BLOWING DIRT IS KEPT TO A MINIMUM AND IS SATISFACTORY TO THE OWNER.

REFERENCED CONSTRUCTION NOTES(◇):

1. CONSTRUCT STABILIZED CONSTRUCTION ENTRANCE, SEE DETAILS ON C201.
2. CONSTRUCT SILT FENCE, SEE DETAILS ON C201.
3. CONSTRUCT CONCRETE WASHOUT, SEE 2/C103.
4. INSTALL INLET PROTECTION, SEE DETAILS ON C201.
5. INSTALL SWPPP NOTIFICATION SIGN, SEE 1/C103.

EROSION CONTROL DEVICES SCHEDULE

NAME	TYPE
SCE – 1	CONSTRUCTION ENTRANCE
SF – 1 – SF – 2	SILT FENCE
CW – 1	CONCRETE WASHOUT
IP – 1 – IP – 9	INLET PROTECTION
SWPPP – 1	SWPPP NOTIFICATION SIGN

DESIGNED:	JPB
DRAWN:	JPB
CHECKED:	MJS
ISSUE DATE:	10/7/2019
REVISIONS:	
No.:	DATE: BY: DESCRIPTION:

THIS DRAWING IS BEING MADE AVAILABLE AS A GENERAL REPRESENTATION OF WORK. SCHEMMER DISCLAIMS ANY REPRESENTATIONS, WARRANTIES, OR GUARANTEES, INCLUDING, BUT NOT LIMITED TO, THE ACCURACY, COMPLETENESS, OR FITNESS FOR A PARTICULAR PURPOSE OF THE INFORMATION. ANY ALTERATIONS, REPRINTS, REPRODUCTIONS, OR ADVANCE REPRINTS TO BE THE SEALED ELECTRONIC.

DD SUBMITTAL - NOT FOR CONSTRUCTION

SCHEMMER

Design with Purpose. Build with Confidence.

TETRAD PROPERTY GROUP

GOLDENROD KEARNEY SENIOR LIVING

STORM WATER POLLUTION PREVENTION PLAN SITE MAP

PROJECT NO.: 07435.002

C104

P:\07435\005_CAD\Civil\C103MS-1.dwg
11/12/2019 10:52:24 AM Hector, Alex